EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of toilets Anganawadi Building in Attur ward no:03 of Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.10.00 lakhs
4	Name of Contractor	Sri P Ravichandra
5	Agreement no	BBMP/EE/YNK.D/E-PMT/AG/89/ 2020-21, dt:18/08/2020
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT02/W.O/103/ 2020-21, dt:17/08/2020
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	—
9	Date of receipt of application in the Sub Division office	—
10	Extension granted if any	
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	17.11.2020
12	Work carried out during 1st extension	24.02.2021

13	Work carries out during 2nd extension	—
14	Time now applied for	102 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	—
17	Balance of remaining work	—
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	Impose penalty @ Rs 25/day

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64